

tile Incomplete pump

3:30

PERMIT NUMBER 1038

GRANVILLE - VANCE DISTRICT HEALTH DEPARTMENT IMPROVEMENT AND OPERATION PERMITS

COUNTY: <i>Granville</i>	TAX NO. <i>1818-00</i> <i>30-3795</i>	TYPE OF ESTABLISHMENT			*THIS PERMIT SHALL BE ACCOMPANIED BY A LAYOUT SHOWN ON A PLAT, INCLUDING SYSTEM REQUIREMENTS. *THE IMPROVEMENTS PERMIT MUST BE ATTACHED TO A CONSTRUCTION AUTHORIZATION BEFORE OBTAINING BUILDING PERMIT OR OTHER CONSTRUCTION PERMITS AND BEFORE A WASTEWATER SYSTEM IS INSTALLED. *THIS IMPROVEMENT PERMIT IS SUBJECT TO REVOCATION IF THE INTENDED USE CHANGE FROM THOSE SHOWN ON THE IMPROVEMENT PERMIT. CHANGES SHALL REQUIRE HEALTH DEPARTMENT APPROVAL.
	SR NO. <i>1704</i>	RESIDENCE ☒ BUSINESS ☐ OTHER ☐	NUMBER OF BEDROOMS: <i>3</i>	NUMBER OF OCCUPANTS: <i>2</i>	
OWNER: <i>Ronald Gary Strickland</i>		WATER SUPPLY			
APPLICANT: <i>Ronald Strickland</i>		PUBLIC ☐ WELL ☒ OTHER ☐			
APPLICANT'S ADDRESS: <i>Louisburg, NC 27549</i> <i>90 E. F. Cattrell RD</i>		TYPE OF WASTEWATER SYSTEM			
PROPERTY ADDRESS/LOCATION: <i>Walters RD</i>		DESCRIPTION	INITIAL ☒ INSTALLATION	REPAIR	
SUBDIVISION:	DESIGN FLOW:	<i>360 gpd/day</i>			
LOT NUMBER:	LTAR:	<i>1.4</i>			
REFERENCE SKETCH (SEE PLAT FOR DETAILS) <i>See sketch attached. Dig trenches 18"-24" deep (level) on contour. Stay at least 5' from house, 10' from property line + 100' from any well. Do not install or call for inspection in rain.</i>	ABSORPTION AREA:	<i>900 sq. ft.</i>			
	TRENCH WIDTH:	<i>3'</i>			
	TRENCH SPACING:	<i>9' on center</i>			
	TOTAL TRENCH LENGTH:	<i>300 ft.</i>			
	NUMBER OF TRENCHES:	<i>3</i>			
	GRAVEL DEPTH:	<i>12"</i>			
	TANK SIZE:	<i>1000 gal</i>			
CONDITIONS:	<i>pressure manifold distribution box</i>				
IMPROVEMENT PERMIT				DATE:	
FOR: <i>Ronald Gary Strickland</i>				<i>11-12-97</i>	
ISSUED BY: <i>M.E. Zouant</i>					
OPERATION PERMIT				DATE:	
SYSTEM INSTALLED BY: <i>✓</i>					
ISSUED BY:					

SEWAGE DISPOSAL SYSTEM INSTALLATION REVIEW

OWNER Ronald Gary Strickland PERMIT NUMBER 1038
 DATE 12-19-97 CONTRACTOR Blackley Bros.
 WEATHER CONDITIONS cool & sunny SOIL WETNESS CONDITIONS moderate

SEPTIC AND PUMP TANK INSPECTION

SEPTIC TANK	INITIAL	DATE
MANUFACTURER <u>Ellis</u>	<u>CMH</u>	<u>12-19-97</u>
DATE OF MANUFACTURE <u>8-15-97</u>		
STAMP <u>✓</u>		
CAPACITY <u>1000</u>		
TEE <u>✓</u>		
BAFFLE <u>✓</u>		
SEALANT <u>✓</u>		

PUMP TANK	INITIAL	DATE
MANUFACTURER <u>Ellis</u>	<u>CMH</u>	<u>12-19-97</u>
DATE OF MANUFACTURE <u>8-25-97</u>		
STAMP <u>✓</u>		
CAPACITY <u>1000</u>		
SEALANT <u>✓</u>		
MANHOLE <u>✓</u>		
DRAW DOWN TEST _____		

MECHANICAL INSPECTION

PUMP	INITIAL	DATE
MANUFACTURER AND MODEL NUMBER _____		
CONTROL PANEL _____		
ALARM _____		
ELECTRICAL CONNECTION _____		

NITRIFICATION DISTRIBUTION AND DRAINFIELD INSPECTION

DISTRIBUTION BOX	INITIAL	DATE
LEVEL _____		
EQUAL DISTRIBUTION _____		
OTHER _____		

DISTRIBUTION MANIFOLD	INITIAL	DATE
PIPE SIZE <u>1/2 inch taps</u>		
GATE VALVES _____		
OTHER _____		

OTHER DISTRIBUTION	INITIAL	DATE
TYPE _____		

NITRIFICATION LINES	LINE 1	LINE 2	LINE 3	INITIAL	DATE
TRENCH WIDTH	<u>3'</u>	<u>3'</u>	<u>3'</u>	<u>CMH</u>	<u>12-19-97</u>
TRENCH LENGTH	<u>100'</u>	<u>101'</u>	<u>100'</u>		
TRENCH GRADE	<u>1"</u>	<u>1/2"</u>	<u>0"</u>		
STONE DEPTH	<u>12"</u>	<u>12"</u>	<u>12"</u>		

COMMENTS: No well at time of septic installation.