

Green Bridge Home Services, LLC

Septic System Inspection Report

Prepared for: Timothy Joyce
Location: 17 Water Street, Milbridge, ME
Date of Inspection: 8/4/2024

Inspected by:
Kevin Stecher, ME Septic Inspector #917

office@greenbridgehomeservices.com
97 Weed Point Road, Little Deer Isle, ME 04650
<http://www.greenbridgehome.com>

Copyright©2022 [Reese Perkins]. All Rights Reserved

Table of Contents:

Page 1 and 2 – Title Page, Table of Contents, Summary, and Conclusion

Page 3 thru 7 - Field Report with photos

Page 8 thru 10 – HHE 200 Septic Design Form

Summary

Green Bridge Home Services, LLC completed an inspection of the subsurface wastewater disposal system serving the subject property. The inspection included a review of property owner, municipal and state records as appropriate and a visit to the property. The information contained in this document accurately describes the conditions observed relative to the specific items referenced in this report that existed on the inspection date. No warranty is made or implied that the conditions described herein are representative of past conditions; will continue beyond the inspection date; or that the subsurface wastewater disposal system will function in compliance with the Maine Subsurface Wastewater Disposal Rules. No inference can be made regarding the condition, status, or functionality of any system characteristic not specifically described in this report.

This summary should be referenced along with the field report attached, as well as the home inspection report that is separate, having occurred on the same date.

Conclusion

The system is currently acceptable for use as is.

Green Bridge Home Services, LLC

Septic Inspection Report

Client:	Timothy Joyce		
Phone number:	425-223-8932		
Email Address:	tjoyce101@gmail.com		
Address of Inspection:	17 Water Street	Milbridge	ME
Inspection Date/Time:	8/4/24 10:00 AM		

Weather:	Overcast and 75deg		
Travel Dist. (mi one way):	60		
Est. Time to Site: (mins)	80		
Year System Installed:	2005		
Number of Bedrooms:	2		
Front faces:	east		
Multiunit?	no		
Extra kitchens or inlaw?	no		
HHE 200 report available?	Yes		
Entry by?	Broker		
Attended by?	Buyer & Broker		
Vacant or Occupied?	Vacant		
Referred by:	Dax Logue		
General Comments	System operating acceptably.		

Septic Report - Key

Key:	Rating	Definitions:
A	Acceptable	Item is acceptable and generally meets current building construction standards.
AOC	Area of Concern	This is an item that may need monitoring or further investigation. This may also be an item that met codes at time of construction, but does not meet today's codes and standards.
MI	Maintenance Issue	This is a typical maintenance item that should be anticipated for most any system this age.
SI	Safety Issue	There is a safety issue here and regardless of cost to repair, this should be resolved as soon as possible.
MD	Major Defect	There is a major defect here which carries a significant cost to repair.
NI	Not Inspected	Area not available for inspection, or is not present in this home.

Septic	Rating	Description	Comments
Septic Tank(s)	A		
plumbing/piping to tank		satisfactory	
tank material & condition		concrete	satisfactory
location		south	
estimated size (gals)		satisfactory	1000 gal
inlet cover removed		no	
baffle		acceptable	viewed with pipe camera
outlet cover removed		yes	
baffle		acceptable	
screen		acceptable	recommend cleaning screen a minimum of once a year
pumping recommended		not necessary at this time	
pump up system		none	
Distribution Box	NI		
material & condition		none observed	
Leach Field	A		
piping accessed?		yes	
location		obvious mound in side yard	
consistent with design		yes	
large enough for home?		yes	
clogs or areas of leaks?		none observed	
condition of stone, etc.		acceptable	
vegetation growth?		acceptable	
hydraulic load test?		acceptable	ran approx. 220 gallons into tank/leach field; no leaks, breakouts, or problems observed.
Well	NI		
		none	on public water supply
Other	A		
setback from water body		acceptable	over 100' from septic and leach field

Septic Pictures (2)



view of leach field area



pipe to leach field



leach field piping



leach field excavation

SUBSURFACE WASTEWATER DISPOSAL SYSTEM APPLICATION

Septic Inspection Report

PROPERTY LOCATION		>> CAUTION: PERMIT REQUIRED - ATTACH IN SPACE BELOW <<	
City, Town, or Plantation	MILBRIDGE	MILBRIDGE PERMIT # 636 STATE COPY Date Permit Issued: 10/3/05 \$ 1120.00 <input type="checkbox"/> Double Fee Charged Charles J. Seavey L.P.I. # 14128 Local Plumbing Inspector Signature	
Street or Road	WATER STREET		
Subdivision, Lot #	N/A		
OWNER/APPLICANT INFORMATION		CAUTION: INSPECTION REQUIRED	
Name (last, first, MI)	STEWART, PRISCILLA X Owner	I have inspected the installation authorized above and found it to be in compliance with the Subsurface Wastewater Disposal Rules Application. (1st) date approved	
Address	49 Mudgett Hill Rd, Loudon N.H. 03307 Applicant	Local Plumbing Inspector Signature (2nd) date approved	
Mailing Address of Owner/Applicant	MURRAY SEAVEY 237 MILBRIDGE ROAD CHERRYFIELD, ME 04622		
Daytime Tel. #	546-7514	Municipal Tax Map # 7 Lot # 39	
OWNER OR APPLICANT STATEMENT			
I state and acknowledge that the information submitted is correct to the best of my knowledge and understand that any falsification is reason for the Department and/or Local Plumbing Inspector to deny a Permit.			
M. Seavey 10-3-05 Signature of Owner or Applicant Date			

PERMIT INFORMATION		
TYPE OF APPLICATION	THIS APPLICATION REQUIRES	DISPOSAL SYSTEM COMPONENTS
<input type="checkbox"/> 1. First Time System <input checked="" type="checkbox"/> 2. Replacement System Type replaced: <u>CHAMBERS</u> Year installed: <u>1978</u> <input type="checkbox"/> 3. Expanded System a. Minor Expansion b. Major Expansion <input type="checkbox"/> 4. Experimental System <input type="checkbox"/> 5. Seasonal Conversion	<input type="checkbox"/> 1. No Rule Variance <input type="checkbox"/> 2. First Time System Variance a. Local Plumbing Inspector Approval b. State & Local Plumbing Inspector Approval <input checked="" type="checkbox"/> 3. Replacement System Variance a. Local Plumbing Inspector Approval b. State & Local Plumbing Inspector Approval <input type="checkbox"/> 4. Minimum Lot Size Variance <input type="checkbox"/> 5. Seasonal Conversion Permit	<input checked="" type="checkbox"/> 1. Complete Non-engineered System <input type="checkbox"/> 2. Primitive System (graywater & all toilet) <input type="checkbox"/> 3. Alternative Toilet, specify: _____ <input type="checkbox"/> 4. Non-engineered Treatment Tank (only) <input type="checkbox"/> 5. Holding Tank, _____ gallons <input type="checkbox"/> 6. Non-engineered Disposal Field (only) <input type="checkbox"/> 7. Separated Laundry System <input type="checkbox"/> 8. Complete Engineered System (2000 gpd or more) <input type="checkbox"/> 9. Engineered Treatment Tank (only) <input type="checkbox"/> 10. Engineered Disposal Field (only) <input type="checkbox"/> 11. Pre-treatment, specify: _____ <input type="checkbox"/> 12. Miscellaneous Components
SIZE OF PROPERTY	DISPOSAL SYSTEM TO SERVE	TYPE OF WATER SUPPLY
4+ <input type="checkbox"/> SQ. FT. <input checked="" type="checkbox"/> ACRES	<input checked="" type="checkbox"/> 1. Single Family Dwelling Unit, No. of Bedrooms: <u>2</u> <input type="checkbox"/> 2. Multiple Family Dwelling, No. of Units: _____ <input type="checkbox"/> 3. Other: _____ (specify) Current Use <input type="checkbox"/> Seasonal <input checked="" type="checkbox"/> Year Round <input type="checkbox"/> Undeveloped	<input type="checkbox"/> 1. Drilled Well <input type="checkbox"/> 2. Dug Well <input type="checkbox"/> 3. Private <input checked="" type="checkbox"/> 4. Public <input type="checkbox"/> 5. Other <u>TOWN WATER</u>
SHORELAND ZONING		
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		

DESIGN DETAILS (SYSTEM LAYOUT SHOWN ON PAGE 3)			
TREATMENT TANK	DISPOSAL FIELD TYPE & SIZE	GARBAGE DISPOSAL UNIT	DESIGN FLOW
<input checked="" type="checkbox"/> 1. Concrete a. Regular b. Low Profile <input type="checkbox"/> 2. Plastic <input type="checkbox"/> 3. Other: _____ CAPACITY: <u>750 GAL.</u> <u>1000 RECOMMENDED</u>	<input checked="" type="checkbox"/> 1. Stone Bed <input type="checkbox"/> 2. Stone Trench <input type="checkbox"/> 3. Proprietary Device a. cluster array <input type="checkbox"/> c. Linear b. regular load <input type="checkbox"/> d. H-20 load <input type="checkbox"/> 4. Other: _____ SIZE: <u>600</u> X sq. ft. <input type="checkbox"/> lin. ft.	<input checked="" type="checkbox"/> 1. No <input type="checkbox"/> 2. Yes <input type="checkbox"/> 3. Maybe If Yes or Maybe, specify one below: <input type="checkbox"/> a. multi-compartment tank <input type="checkbox"/> b. _____ tanks in series <input type="checkbox"/> c. increase in tank capacity <input type="checkbox"/> d. Filter on Tank Outlet	<u>180</u> gallons per day BASED ON: <input checked="" type="checkbox"/> 1. Table 501.1 (dwelling unit(s)) <input type="checkbox"/> 2. Table 501.2 (other facilities) SHOW CALCULATIONS — for other facilities —
SOIL DATA & DESIGN CLASS	DISPOSAL FIELD SIZING	EFFLUENT/EJECTOR PUMP	
PROFILE <u>7</u> CONDITION <u>D</u> DESIGN <u>13</u> at Observation Hole # <u>1</u> Depth <u>12</u> of Most Limiting Soil Factor	<input type="checkbox"/> 1. Small—2.0 sq. ft. / gpd <input type="checkbox"/> 2. Medium—2.6 sq. ft. / gpd <input checked="" type="checkbox"/> 3. Medium—Large 3.3 sq. ft. / gpd <input type="checkbox"/> 4. Large—4.1 sq. ft. / gpd <input type="checkbox"/> 5. Extra Large—5.0 sq. ft. / gpd	<input checked="" type="checkbox"/> 1. Not Required <input type="checkbox"/> 2. May Be Required <input type="checkbox"/> 3. Required Specify only for engineered systems: DOSE: _____ gallons	<input type="checkbox"/> 3. Section 503.0 (meter readings) ATTACH WATER METER DATA

SITE EVALUATOR STATEMENT		
I certify that on <u>4-29-05</u> (date) I completed a site evaluation on this property and state that the data reported are accurate and that the proposed system is in compliance with the State of Maine Subsurface Wastewater Disposal Rules (10-144A CMR 241).		
<u>J. Peter Crane</u> Site Evaluator Signature	<u>33</u> SE #	<u>5-6-05</u> Date
<u>J. PETER CRANE</u> Site Evaluator Name Printed	<u>667-5007</u> Telephone Number	_____ E-mail Address
Note: Changes to or deviations from the design should be confirmed with the Site Evaluator.		

SUBSURFACE WASTEWATER DISPOSAL SYSTEM APPLICATION

Department of Human Services
 Septic Inspection Report
 Division of Health Engineering
 (207) 287-5672 Fax: (207) 287-3165

Town, City, Plantation

Street, Road, Subdivision

Owner's Name


MILBRIDGE

WATER STREET

PRISCILLA STEWART

SUBSURFACE WASTEWATER DISPOSAL PLAN

SCALE: 1" = 20 FT.



FILL REQUIREMENTS

CONSTRUCTION ELEVATIONS

ELEVATION REFERENCE POINT

Depth of Fill (Upslope) 30"
 Depth of Fill (Downslope) 42"

Finished Grade Elevation -32"
 Top of Distribution Pipe or Proprietary Device -45"
 Bottom of Disposal Area -56"


Location & Description: NAIL AT BASE OF CELLAR WINDOW 2 1/2" DOWN FROM TOP OF CONCRETE WALL
 Reference Elevation: ASSUMED 0"

DISPOSAL AREA CROSS SECTION

Scale

Horizontal 1" = 5 ft.
 Vertical 1" = 5 ft.

NOTE: CROWN BED AND SLOPE AT 3% TO SIDES



J. Peter Crane
 Site Evaluator Signature

33
 SF.#

5-6-05
 Date

Page 3 of 3
 HHE-200 Rev. 8/01

FORMS

Replacement System Variance Request

VARIANCE CATEGORY	LIMIT OF LPI'S APPROVAL AUTHORITY						VARIANCE REQUESTED TO:	
	Disposal Fields			Septic Tanks			Disposal Fields	Septic Tanks
From	Less than 1000 gpd	1000 to 2000 gpd	Over 2000 gpd	Less than 1000 gpd	1000 to 2000 gpd	Over 2000 gpd	To	To
SOILS								
Soil Profile	Ground Water Table			to 7"			12	inches
Soil Condition	Restrictive Layer			to 7"			-	inches
from HHE-200	Bedrock			to 12"			-	inches
SETBACK DISTANCES (in feet)								
	Less than 1000 gpd	1000 to 2000 gpd	Over 2000 gpd	Less than 1000 gpd	1000 to 2000 gpd	Over 2000 gpd		
Wells with water usage of 2000 or more gpd or public water supply wells	300 ft [a]	300 ft [a]	300 ft [a]	100 ft [a]	100 ft [a]	100 ft [a]		
Owner's wells	100 down to 60 ft	200 down to 100 ft	300 down to 150 ft	100 down to 50 ft [b]	100 down to 50 ft	100 down to 50 ft		
Neighbor's wells	100 down to 60 ft [b]	200 down to 120 ft [b]	300 down to 180 ft [b]	100 down to 50 ft [b]	100 down to 75 ft [b]	100 down to 75 ft [b]		
Water supply line	10 ft [a]	20 ft [a]	25 ft [a]	10 ft [a]	10 ft [a]	10 ft [a]		
Water course, major - for replacements only, see Table 400.4 for major expansions	100 down to 60 ft	200 down to 120 ft	300 down to 180 ft	100 down to 50 ft	100 down to 50 ft	100 down to 50 ft		
Water course, minor	50 down to 25 ft	100 down to 50 ft	150 down to 75 ft	50 down to 25 ft	50 down to 25 ft	50 down to 25 ft		
Drainage ditches	25 down to 12 ft	50 down to 25 ft	75 down to 35 ft	25 down to 12 ft	25 down to 12 ft	25 down to 12 ft		
Edge of fill extension - Coastal wetlands, special freshwater wetlands, great ponds, rivers, streams	25 ft [d]	25 ft [d]	25 ft [d]	25 ft [d]	25 ft [d]	25 ft [d]		
Slopes greater than 3:1	10 ft	18 ft	25 ft	N/A	N/A	N/A		
No full basement [e.g. slab, frost wall, columns]	15 down to 7 ft	30 down to 15 ft	40 down to 20 ft	8 down to 5 ft	14 down to 7 ft	20 down to 10 ft		
Full basement [below grade foundation]	20 down to 10 ft	30 down to 15 ft	40 down to 20 ft	8 down to 5 ft	14 down to 7 ft	20 down to 10 ft		
Property lines	10 down to 5 ft [c]	18 down to 9 ft [c]	20 down to 10 ft [c]	10 down to 4 ft [c]	15 down to 7 ft [c]	20 down to 10 ft [c]		
Burial sites or graveyards, measured from the down toe of the fill extension	25 ft	25 ft	25 ft	25 ft	25 ft	25 ft		
OTHER								
1. Fill extension Grade to 3:1								
2.								
3.								

Footnotes: [a.] Single-family well setbacks may be reduced as prescribed in Section 701.2.
 [b.] This distance may be reduced to 25 feet, if the septic or holding tank is tested in the plumbing inspector's presence and shown to be watertight or of monolithic construction.
 [c.] Additional setbacks may be needed to prevent fill material extensions from encroaching onto abutting property.
 [d.] Additional setbacks may be required by local Shoreland zoning.
 [e.] Natural Resource Protection Act requires a 25 feet setback, on slopes of less than 20%, from the edge of soil disturbance and 100 feet on slopes greater than 20%. See Chapter 15.
 [f.] May not be any closer to neighbors well than the existing disposal field or septic tank unless written permission is granted by the neighbor. This setback may be reduced for single family houses with Department approval. See Section 702.3.
 [g.] The fill extension shall reach the existing ground before the 3:1 slope or within 100 feet of the disposal field.
 [h.] See Section 1402.10 for special procedures when these minimum setbacks cannot be achieved.

J. Peter Crane

 SITE EVALUATOR'S SIGNATURE

5-6-05

 DATE

FOR USE BY THE DEPARTMENT ONLY

The Department has reviewed the variance(s) and () does () does not give its approval. Any additional requirements, recommendations, or reasons for the Variance denial, are given in the attached letter.

N/A

 SIGNATURE OF THE DEPARTMENT

N/A

 DATE