

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508



Ambassador Inspections
 Robert Smith
Ambassadorinspections1@outlook.com
 919.339.5633
 PO Box 337
 Bunn, NC 27508

03-04-2025 13:29:54	
Street:	235 Poor Rd.
City:	Scotland Neck
State:	NC
Zip Code:	27874
Client Name:	New Villiage LLC & Dwelling Place Properties
Date of Inspection:	2025-03-04
Advertised number of bedrooms as stated in MLS or as stated in attached in sworn statement by owner or owner's representative:	3 Bedrooms
Designed system size or number of bedrooms as stated in available local health department information in gallons per day:	unknown because there is no septic permit.
Inspection shall include any part of the system located more than 5 feet from the primary structure that is part of the operations permit:	yes
Copy of Operations permit from County Environmental Health attached:	no
Issuing County:	N/A
Operations Permit Unavailable:	yes
System requires a certified subsurface water pollution control system operator pursuant to G.S. 90A-44:	no
Current Operator's name:	N/A
Most recent performance, operation and maintenance reports available?:	no
Type of water supply:	well
Distance in feet from house or structure:	8 feet from the house.
Distance in feet from well or spring (if applicable):	Approximately 75 feet
Distance in feet from water line (if applicable):	Unknown
Distance in feet from property line if said property lines are known or marked:	Unknown
Distance in inches from finished grade to top of tank or access riser:	12 inches
Access Risers Present:	no
Inlet Tank Lid Intact:	yes
Inlet Tank Lid Description:	Concret lid
Outlet Tank Lid Intact:	yes
Outlet Tank Lid Description:	Concrete lid
Baffle Wall Condition:	no baffle wall
Inflow tank is noted as::	blocked
Is water level in tank relative to tank	no

Ambassador Inspections
 Robert Smith
Ambassadorinspections1@outlook.com
 919.339.5633
 PO Box 337
 Bunn, NC 27508

outlet?:	
Water Level Relative to Outlet Description:	Water level is high because the solids are blocking the outlet pipe.
Outlet T present:	yes
Outlet T Description:	Solids are over the outlet pipe, I don't believe the outlet Tee is present.
Outlet filter present:	no
Effluent leaves the outlet:	yes
Effluent Leaves Discription:	Very slow trickle out of the tank because of the solids level would is blocking the outlet pipe.
Roots Present in Tank:	no
Evidence of Tank Leakage:	no
Evidence of Non-permitted Connections:	no
Connection Present From House to Tank:	yes
Connection Present From Tank to Next Component:	yes
Percentage of solids in tank:	45 percent
Unable to locate tank. (System Inspection cannot be completed until tank is located.):	no
Date tank was last pumped:	Unknown.
Pump Tank Present:	no
Distance in feet from house or structure:	n/a
Distance in feet from well or spring (if applicable):	n/a
Distance in feet from water line (if applicable):	n/a
Distance in feet from property line if said propery lines are known or marked:	n/a
Access riser:	no
Riser Description:	n/a
Condition of Riser Lid:	n/a
Control Panel Description:	n/a
Audible and Visual Alarms Functional:	no
Pump turns on and effluent is delivered to next component:	no
Unable to operate pump due to lack of electricity on site at time of inspection:	no
Distribution Box:	yes
Distribution Box Description:	<p>*** The distribution box is corroded through and needs to be replaced.</p> <p>*** The two of the three leach lines are not functioning properly.</p>
System type::	Conventional
Pretreatment Present:	no
Distance in feet from property line if said propery lines are known or marked:	Unknown

Ambassador Inspections
 Robert Smith
Ambassadorinspections1@outlook.com
 919.339.5633
 PO Box 337
 Bunn, NC 27508

Number of Lines:	3
Length of lines:	Approximately 308 feet.
Evidence of Past or Current Surfacing:	no
Vegetation, grading and/or drainage noted that may affect the conditions the system or system components present:	yes
System Conditions Description:	There are trees are near the leach field.
Effluent is reaching the dispersal field:	yes
Conditions present that prevented or hindered the inspection:	no
Adverse conditions present that require repair or subsequent observation or warrents further evaluation by the local health department:	yes
Description of adverse condition:	<p>*** Outlet Tee needs to be replaced.</p> <p>*** 2 out of three leach lines are not working.</p> <p>*** Distribution box needs to be replaced.</p>
Consequences of adverse condition:	Syestm backing up into house.
Inspector:	Robert
Certification #:	50651
Inspector Address:	PO Box 337, Bunn, NC 27508
Inspector Phone:	(919) 339-5633
Disclaimer:	<p>No representation, warranties or opinions are hereby given, written or expressed otherwise, as to the future performance of onsite wastewater system described herein. This onsite wastewater system inspection is a presentation of system facts in place on date of inspection.</p>
Inspector Signature:	
Summary:	<p>1. *** Septic tank needs to be pumped</p>

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508

2. *** The outlet Tee needs to be repaired.
3. *** The distribution box is corroded through and needs to be replaced.
4. *** Two of the three leach lines are not functioning.
5. I did not see any sign of surfacing in the leach field.

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508



This is the outlet end of the septic tank; It is so full of solids I can't see the inlet pipe or the outlet Tee because they are under the solids in the tank.

*** I do not believe that there is an outlet Tee on this, I was able to stick my probe into the outlet pipe and create a slight opening so water could leave the tank.

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508



This is a picture of my finger and the distribution box; my finger is good; the distribution box is bad. It needs to be replaced.

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508



This picture shows water going down the only line that functions.

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508



This picture shows that it has a lot of solids in it and the water is not going anywhere, it's just sitting in the pipe. This line does not function.

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508



This circle is around the third leach line leaving the distribution box; it is completely full of solids and does not function.

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508



The red is around a hole in the pipe coming into the distribution box from the septic tank.
The red arrows are pointing at the solids inside the septic tank. There is no outlet Tee in place.

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508



These red lines show where the leach field is. My flags are not showing up very well.